January 22, 2026

HNTB-LiRo Joint-Venture
180 Maiden Lane, Suite 1105
New York, NY 10038
Attention: David Frank, P.E.
Resident Engineer

Re:	Contract No:	20221402086	PIN #: 8502021RC0001C
	Project No:	SANDRESM1	Borough: Manhattan
	Description:	East Side Coastal Resiliency, from Montgomery St to E15th St	

Subject: Notice of Condition Causing Delay – NCCD No. 133
Hoston Street Existing Ramp – Extensive Repair SWO

Dear Mr. Frank,

IPC Resiliency Partners is in receipt of the written Stop Work Order issued via email dated Tuesday January 20, 2026, stating the following:

"At this time per our discussion please stop work at this location as we are scheduling a site visit with the EOR to better evaluate the repairs going forward".

As a result of said communications, In accordance with Article 11 of the Standard Construction Agreement Notice of Conditions Causing Delay and Damages Caused by Delay, please consider this correspondence as our formal notice of delay related to this issue. The stoppage of this work may potentially impact the installation of the waterproofing, foam block out, and concrete retaining wall work to follow.

Additionally, due to the extensive nature of the repair, IPC's wall sequence may be impacted, as a result, should our subcontractors seek additional costs due to resequencing we consider as direct result of the repair to be compensated under a project potential change order to be established.

If you have any questions or comments regarding this notice, please contact this office.

Very truly yours,
IPC Resiliency Partners

Gary A. Basford
Deputy Project Director

CC: Z. Dillon, A. Ibrahim, J. Brown, J. Patel, S. Bhuwania, SANDSRESM1, J. Rivera, D. Maffei, R. Ciccone, L. Greico – HNTB/Liro JV
T. Wynne, J. Lione, B. Issac, D. Damri, A. Azizi – NYC DDC
DDCLawClaims@ddc.nyc.gov – NYC DDC
V. Sefershayan, S. Safaya, R. Scaglia, R. Delmonte, R. Enea, S. Littman, File – IPC Resiliency Partners

Attachment 1

PMCM Email dated January 20, 2025

Gary Basford

From: Kyle Smith <kpsmith@HNTB.com>
Sent: January 20, 2026 12:40 PM
To: Sumit Safaya
Cc: Zachary Dillon; Maffei, Douglas; Ian McCabe; Tom Brendle; Sandresm1 Email; John Bonina; Vincent Sefershayan; Gary Basford
Subject: RE: RFI-1294 Shoring

Sumit,

Thanks for providing the below update. At this time per our discussion please stop work at this location as we are scheduling a site visit with the EOR to better evaluate the repairs going forward. I'll reach out to confirm the date and time with IPC once H&H provides their availability. I've stressed the importance of this happening ASAP.

From: Sumit Safaya <ssafaya@ipcrp.com>
Sent: Tuesday, January 20, 2026 12:35 PM
To: Kyle Smith <kpsmith@HNTB.com>
Cc: Zachary Dillon <zdillon@HNTB.com>; Maffei, Douglas <maffeid@liro-hill.com>; Ian McCabe <imccabe@HNTB.com>; Tom Brendle <TBrendle@ipcrp.com>; Sandresm1 Email <Sandresm1@ddccr.com>; John Bonina <JBonina@ipcrp.com>; Vincent Sefershayan <vinnys@ipcrp.com>; Gary Basford <gbasford@ipcrp.com>
Subject: RE: RFI-1294 Shoring

External Email: Use caution when clicking on links, replying, or opening attachments.

Kyle,

As per below email, we started removing the unsound concrete and the entire thickness of the wall is gone, there is no rebar for us to splice into.
At this time, we want a direction from PMCM team on how to proceed. Ideal approach would be to chop this entire section, dowel into existing/sound concrete, install bottom and top mat of rebar and pour concrete.
If shoring is required, please send us a detailed drawing/sketch with member sizes to be used.

Regards
Sumit Safaya
917-327-0172

From: Kyle Smith <kpsmith@HNTB.com>
Sent: Tuesday, January 20, 2026 8:36 AM
To: Sumit Safaya <ssafaya@ipcrp.com>
Cc: Zachary Dillon <zdillon@HNTB.com>; Maffei, Douglas <maffeid@liro-hill.com>; Ian McCabe <imccabe@HNTB.com>; Tom Brendle <TBrendle@ipcrp.com>; Sandresm1 Email <Sandresm1@ddccr.com>; John Bonina <JBonina@ipcrp.com>
Subject: RE: RFI-1294 Shoring

Sumit,

Use of the 555.09 Item is acceptable.

From: Sumit Safaya <ssafaya@ipcrp.com>
Sent: Friday, January 16, 2026 10:35 AM
To: Kyle Smith <kpsmith@HNTB.com>
Cc: Zachary Dillon <zdillon@HNTB.com>; Maffei, Douglas <maffeid@liro-hill.com>; Ian McCabe <imccabe@HNTB.com>; Tom Brendle <TBrendle@ipcrp.com>; Sandresm1 Email <Sandresm1@ddccr.com>; John Bonina <JBonina@ipcrp.com>
Subject: RE: RFI-1294 Shoring

> External Email: Use caution when clicking on links, replying, or opening attachments.

Kyle,

We did a soundness test on the wall that needs repairs at Houston Street RW, see attached photos and video.
There will be sections of the wall where we will blow through the entire thickness of the wall while chasing sound concrete and trying to find rebar which does not have a section loss of less than 25%.
Based on the above, this repair would not fall under 582 item. 582 item is limited to thickness of 1 ½" to 5" only.
I would suggest using 555.09 Item, same item we got acceptance to use to fill in Concrete for (4) small openings. We won't have a lot of CY here as well so I would request using 555.09 item ($1200/CY)
We also need to place formwork on the back and front for these openings, so the formwork SF will be 2X.

There may some instances where you need to direct us to drill and epoxy dowels (please indicate pay item for that, if that is the direction we want to take) as the existing rebar has a substantial section loss.

Regards
Sumit Safaya
917-327-0172

From: Kyle Smith <kpsmith@HNTB.com>
Sent: Wednesday, January 14, 2026 5:01 PM
To: Sumit Safaya <ssafaya@ipcrp.com>
Cc: Zachary Dillon <zdillon@HNTB.com>; Maffei, Douglas <maffeid@liro-hill.com>; Ian McCabe <imccabe@HNTB.com>
Subject: RFI-1294 Shoring

Sumit,

See below highlighted response from the EOR as it relates to the shoring question posed by IPC per the RFI-1294 response. Please advise if the extent of the removal becomes larger than what was outlined in the RFI. Thank you.

The condition you describe without live loads in the lane immediately adjacent/above the wall repair location is acceptable for final concrete removal, installation of new epoxy coated splice bars, and curing as long as they are only removing unsound concrete and taking care so as not to damage the sound concrete and reinforcing steel of the wall to remain.

If the extent of removals becomes larger than the area highlighted in the original RFI, we'd require a shoring plan. That includes if removals get high enough and deep enough such that the underside of the FDR ramp slab is unsupported or exposed for any length.

Kyle Smith, PE
Structures Northeast Division
Tel (646) 677-2384 **Cell** (845) 389-0915

HNTB CORPORATION
Empire State Building, 350 Fifth Avenue, 57th Floor | New York, NY 10118 | hntb.com

100+ YEARS OF INFRASTRUCTURE SOLUTIONS

Twitter | LinkedIn | Facebook | Instagram

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient and receive this communication, please delete this message and any attachments. Thank you.
This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient and receive this communication, please delete this message and any attachments. Thank you.
This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient and receive this communication, please delete this message and any attachments. Thank you.