Date of Notice Letter	Brief Description	Status	Estimated Days of Delay	Delay Start Date	Delay End Date	Estimated Extended General Conditions Cost ($ per day)	Extended Subconractor GC Costs	Estimated Direct Cost (L, E, M)	Total
10/13/21	NCCD No. 01 - SBS Permits	Closed	709	10/13/21	9/21/23	$ 34,000.00		$ -	$ 24,106,000.00
11/12/21	NCCD No. 02 - Field Order No. 1								
11/12/21	- Part 1 (Compost Yard Area)	Closed	5	11/5/21	11/9/21	$ 21,200.00		$ -	$ 106,000.00
11/12/21	- Part 2 (Mobilization, Site Set Up)	Closed	28	11/5/21	12/2/21	$ 21,200.00		$ -	$ 593,600.00
12/20/21	NCCD No. 03 - Field Order No. 4	Closed	3	12/8/21	12/10/21	$ 22,300.00		$ 16,400.00	$ 83,300.00
1/21/22	NCCD No. 04 - NYC Vaccine	Closed	0	12/27/21	6/27/22	$ 28,200.00		$ -	$ -
2/3/22	NCCD No. 05 - E14th St Floodgates & Related Work								
2/3/22	- Part 1 (Flood Gate #5)	Closed	152	1/26/22	6/27/22	$ 29,400.00			$ 4,468,800.00
2/3/22	- Part 2 (Flood Gate #6)	Closed	175	1/26/22	7/20/22	$ 29,400.00			$ 5,145,000.00
2/11/22	NCCD No. 06 - FDR Floodgates No. 3 (NB) & No. 4 (SB)	Closed	137	2/10/22	6/27/22	$ 29,400.00			$ 4,027,800.00
2/14/22	NCCD No. 07 - Excessive Review Time for Reinforcing Steel Shop Drawings	Closed	1090	2/14/22	2/7/25	$ 41,800.00			$ 45,562,000.00
2/25/22	NCCD No. 08 - Changed Condition Biulkhead Demolition	Closed	0	2/25/22	11/28/22	$ 31,400.00			$ -
3/8/22	NCCD No. 09 - CE Steam Main Layouts for Montgomery St	Closed	134	3/8/22	7/15/22	$ 30,100.00			$ 4,033,400.00
3/18/22	NCCD No. 10 - Review Process During Spec Section 8.01 Soil Plans	Closed	174	11/17/21	5/10/22	$ 26,100.00			$ 4,541,400.00
4/25/22	NCCD No. 11 - Existing CE Oil-O-Static Pipelines in Promimity to New I-Wall	Closed	279	4/25/22	1/29/23	$ 32,800.00			$ 9,151,200.00
5/4/22	NCCD No. 12 - Welder Qualification	Closed	43	5/4/22	6/16/22	$ 30,800.00			$ 1,324,400.00
5/6/22	NCCD No. 13 - Bulletins #1 & #2	Closed	30	5/6/22	6/5/22	$ 30,700.00		$ 522,000.00	$ 1,443,000.00
5/6/22	NCCD No. 14 - Generator Waste Profile Forms	Closed	7	5/6/22	5/12/22	$ 30,600.00			$ 214,200.00
5/9/22	NCCD No. 15 - CE Steam Layouts at Ave D	Closed	857	5/9/22	9/11/24	$ 41,400.00			$ 35,479,800.00
5/9/22	NCCD No. 16 - CE Gas Service Tie-ins at East 10th St	Closed	109	5/9/22	8/26/22	$ 31,500.00			$ 3,433,500.00
5/16/22	NCCD No. 17 - Bulletins #3 & #4	Closed	161	5/16/22	3/7/23	$ 36,500.00		$ 50,000.00	$ 5,926,500.00
6/1/22	NCCD No. 18 - Pontoon Gates	Closed	72	2/23/22	5/6/22	$ 28,800.00			$ 2,073,600.00
7/1/22	NCCD No. 19 - Sheeting Along the Shared Path	Closed	18	7/1/22	7/18/22	$ 31,000.00			$ 558,000.00
8/3/22	NCCD No. 20 - Design Change to Rock Socket Under WBB	Closed	332	8/3/22	6/30/23	$ 37,800.00			$ 12,549,600.00
8/5/22	NCCD No. 21 - Differing Site Conditions at Outfalls	Closed	96	8/5/22	11/9/22	$ 32,900.00			$ 3,158,400.00
8/22/22	NCCD No. 22 - Stone Columns Existing Site Conditions	Closed	0	6/30/22	12/21/22	$ 32,700.00			$ -
9/1/22	NCCD No. 23 - Ferry Electrical Service	Closed	235	1/7/22	8/30/22	$ 29,500.00			$ 6,932,500.00
10/18/22	NCCD No. 24 - Sewer Inteceptor at Montgomery St	Closed	369	6/16/22	6/20/23	$ 36,800.00			$ 13,579,200.00
11/14/22	NCCD No. 25 - Esplanade Relief Slab Beneath Full Width of Existing Esplanad	Closed	110	11/4/22	3/3/23	$ 36,900.00			$ 4,059,000.00
11/14/22	NCCD No. 26 - Houston St Retaiiing Wall, Pre-Load Sequence in Reach G	Closed	52	11/14/22	1/4/23	$ 34,500.00			$ 1,794,000.00
11/14/22	NCCD No. 27 - Differing Site Conditions at Outfall CSO No. 2	Closed	24	11/14/22	12/7/23	$ 37,700.00			$ 904,800.00
1/5/23	. 28 - Obstructions in Non-Predrilled Locations (initially listed as WBB Tange	Closed	187	12/22/22	6/26/23	$ 42,100.00			$ 7,872,700.00
2/10/23	NCCD No. 29 - Combi Wall Rock Elevations	Closed	5	2/10/23	2/14/23	$ 41,400.00			$ 207,000.00
3/8/23	NCCD No. 30 - Unidentified Utilities at MH#2, Ave D & E 10th St	Closed	257	1/16/23	9/29/23	$ 42,900.00			$ 11,025,300.00
3/13/23	NCCD No. 31 - 24 In CE Gas Main in Ave D & E10th St Intersection	Closed	549	3/13/23	9/11/24	$ 45,500.00			$ 24,979,500.00
3/23/23	NCCD No. 32 - ECS Utilities Identified Within Work Limits for MH#2, Ave D & E10th St	Closed	228	1/16/23	8/31/23	$ 42,600.00			$ 9,712,800.00
3/24/23	NCCD No. 33 - Differing Site Conditions Wick Drains	Closed	35	3/16/23	4/19/23	$ 42,000.00			$ 1,470,000.00
4/10/23	NCCD No. 34 - Access Agreement, Gouverneur Gardens Housing Corp.	Closed	417	4/10/23	6/1/24	$ 45,100.00			$ 18,806,700.00
4/10/23	NCCD No. 35 - Access Agreement, East River Housing Corp.	Closed	362	4/10/23	4/5/24	$ 44,800.00	$ 540,200.00		$ 16,757,800.00
4/24/23	NCCD No. 36 - Responsible Entity for Bridge Fab Inspection Process	Closed	195	3/11/23	9/21/23	$ 43,600.00			$ 8,502,000.00
4/26/23	NCCD No. 37 - Incomplete Park Drainage Drawings, RFI 372 Response	Closed	194	1/22/23	8/7/23	$ 42,300.00			$ 8,206,200.00
5/1/23	NCCD No. 38 - Stop Work Order, E 10th St Comfort Station	Closed	667	4/23/23	2/17/25	$ 46,900.00			$ 31,282,300.00
5/10/23	NCCD No. 39 - Bridge Paint Specification, PCO #079	Closed	226	5/10/23	12/21/23	$ 44,700.00			$ 10,102,200.00
5/11/23	NCCD No. 40 - Geomet Coating, PCO #081	Closed	160	5/11/23	10/17/23	$ 44,700.00			$ 7,152,000.00
5/11/23	NCCD No. 41 - PCO No. 082, Obstructions > 30% within Pre-Drilled Locations	Closed	134	5/11/23	9/21/23	$ 44,700.00			$ 5,989,800.00
5/23/23	NCCD No. 42 - Bulletin No. 7 - Amphitheater Redesign	Closed	640	5/10/23	2/7/25	$ 47,000.00			$ 30,080,000.00
6/26/23	NCCD No. 43 - Corlears Hook Abutments	Closed	29	6/19/23	7/17/23	$ 43,400.00			$ 1,258,600.00

Date of Notice Letter	Brief Description	Status	Estimated Days of Delay	Delay Start Date	Delay End Date	Estimated Extended General Conditions Cost ($ per day)	Extended Subconractor GC Costs	Estimated Direct Cost (L, E, M)	Total
6/29/23	NCCD No. 44 - NYC-180002 Metal Architectual Mesh	Closed	887	5/1/23	10/3/25	$ 48,900.00			$ 43,374,300.00
7/7/23	NCCD No. 45 - Corlears Hook Park Archaeological Investigation	Closed	51	5/30/23	7/19/23	$ 43,400.00			$ 2,213,400.00
7/17/23	NCCD No. 46 - Park Electrical Submittals	Closed	210	7/17/23	2/11/24	$ 45,600.00			$ 9,576,000.00
8/21/23	NCCD No. 47 - LED Interior Lighting Package, BIG Comments	Closed	218	5/30/23	3/25/24	$ 45,900.00			$ 10,006,200.00
8/28/23	NCCD No. 48 - Overhead Sign Structure No. 1	Closed	435	7/25/23	10/1/24	$ 46,400.00			$ 20,184,000.00
8/30/23	NCCD No. 49 - Swing Floodgate Hinges	Closed	54	8/11/23	10/3/23	$ 45,300.00			$ 2,446,200.00
9/20/23	NCCD No. 50 - Bulletin 3 Plumbing Changes	Closed	42	9/20/23	10/31/23	$ 45,600.00			$ 1,915,200.00
9/26/23	NCCD No. 51 - Houston St. Con Ed Manhole Conflicts	Closed	402	2/23/23	3/21/24	$ 44,300.00			$ 17,808,600.00
10/16/23	NCCD No. 52 - Vegetated (Green) Roof Changes, M&O Bldg 2)	Closed	878	4/11/23	9/4/25	$ 48,700.00			$ 42,758,600.00
10/17/23	NCCD No. 53 - Delancey St Bridge, Bulletin 6, ADA Tolerances	Closed	288	10/17/23	7/30/24	$ 46,400.00			$ 13,363,200.00
11/1/23	NCCD No. 54 - Proposed S Embayment Scope Modifications (RFI#685)	Closed	64	11/1/23	1/3/24	$ 46,100.00			$ 2,950,400.00
10/31/23	NCCD No. 55 - Bulletin 10 Internal Watermain (IWM) DOB Permits	Closed	287	10/31/23	8/12/24	$ 46,500.00			$ 13,345,500.00
11/4/23	NCCD No. 56 - Bridge Hanger Knuckle Splice (PCO#119) RFI #701	Closed	142	10/19/23	3/8/24	$ 46,100.00			$ 6,546,200.00
11/6/23	NCCD No. 57 - Ped Bridge - Repairs >12' on Arch 1026 (PCO#121)	Closed	0	10/25/23	10/25/23	$ 46,000.00			$ -
11/6/23	NCCD No. 58 - CE Shutdown, Cyber Attack	Closed	4	11/3/23	11/6/23	$ 46,100.00			$ 184,400.00
11/16/23	No. 59 - Shop Drawings Review, Moving Target, PK-ESCR 036 Esplanade PC S	Closed	413	4/28/23	6/13/24	$ 45,400.00			$ 18,750,200.00
11/17/23	CCD No. 60 - Montgomery St LHR Floodwall, CE Design/ Review Modificatio	Closed	13	11/17/23	11/29/23	$ 46,100.00			$ 599,300.00
11/27/23	esign Modifications to Flood/Roller Gates at Montgomery St & E 14th St (PC	Closed	132	11/15/23	3/25/24	$ 46,100.00			$ 6,085,200.00
11/30/23	NCCD No. 62 - SAW Weld on Stiffeners (PCO#129) RFI#657	Closed	21	11/30/23	12/20/24	$ 46,100.00			$ 968,100.00
12/6/23	NCCD No. 63 - Modification of Hanger Support Holes (PCO#130)	Closed	240	12/6/23	8/1/24	$ 46,500.00			$ 11,160,000.00
12/5/23	NCCD No. 64 - Houston St Underground Storage Tank Removal	Closed	74	12/5/23	2/16/24	$ 46,100.00			$ 3,411,400.00
12/13/23	NCCD No. 65 - Pedestrian Bridge Hanger Slot Openings	Closed	97	12/13/23	3/18/24	$ 46,100.00			$ 4,471,700.00
12/21/23	NCCD NO. 66 - Bridge Railing Review Times, RFI #646	Closed	989	5/31/23	2/12/26	$ 50,100.00			$ 49,548,900.00
12/27/23	NCCD No. 67 - Houston St Retaining Wall	Closed	416	12/8/23	1/26/25	$ 48,200.00			$ 20,051,200.00
12/29/23	NCCD No. 68 - Fire Boat House Retaining Wall Clashes (RFI#645)	Closed	149	9/13/23	2/8/24	$ 45,800.00			$ 6,824,200.00
1/18/24	NCCD No. 69 - Delancey St Curb Driveway Cut Permit	Closed	181	12/29/23	6/26/24	$ 46,400.00			$ 8,398,400.00
1/18/24	NCCD No. 70 - Anti Graffiti Coating to PC Concrete (PK-ESCR 036)	Closed	450	10/26/23	1/17/25	$ 47,900.00			$ 21,555,000.00
2/8/24	NCCD No. 71 - M&O Building (RFI#768)	Closed	68	1/11/24	3/18/24	$ 46,200.00			$ 3,141,600.00
2/13/24	NCCD No. 72 - Utilities Crossing the FDR Drive (PCO #089)	Closed	399	7/19/23	8/20/24	$ 46,200.00			$ 18,433,800.00
2/13/24	NCCD No. 73 - M&O Area 1 Footing Floodwall Clash	Closed	603	7/20/23	3/13/25	$ 47,900.00			$ 28,883,700.00
2/21/24	NCCD No. 74 - Houston St Retaining Wall Settlement, SWO #20	Closed	638	2/21/24	11/19/25	$ 51,400.00			$ 32,793,200.00
3/1/24	NCCD No. 75 - M&O Area 2 Shop Drawings & Architectual Finishes	Closed	514	12/18/23	5/14/25	$ 49,200.00			$ 25,288,800.00
3/11/24	NCCD No. 76 - Bulletin #8 Environmental Changes Soil Reuse	Closed	106	12/20/23	4/3/24	$ 46,100.00			$ 4,886,600.00
3/19/24	NCCD No. 77 - DEP Cross Connection Permit Expiration	Closed	50	3/12/24	4/30/24	$ 46,200.00			$ 2,310,000.00
3/19/24	NCCD No. 78 - Exist Delancey St Bridge Fdn Conflict w/ Park Drainage	Closed	17	3/19/24	4/4/24	$ 46,200.00			$ 785,400.00
4/13/14	NCCD No. 79 - Extenet (CATC) E10th St, btwn Ave D & FDR SR)	Closed	6	4/13/24	4/18/24	$ 46,200.00			$ 277,200.00
4/29/24	NCCD No. 80 - Bulletin #12 M&O Area 2 Redesign, Code Compliant	Closed	469	9/22/23	1/2/25	$ 47,600.00			$ 22,324,400.00
4/30/24	NCCD No. 81 - CE Steam Main at Jackson St	Closed	286	4/26/24	2/5/25	$ 49,200.00			$ 14,071,200.00
5/8/24	NCCD No. 82 - Bulletin #14, Tennis Building Redesign	Closed	427	5/1/24	7/1/25	$ 50,600.00			$ 21,606,200.00
5/31/24	NCCD No. 83 - Field Order No. 24, Proposed Comfort Station	Closed	91	5/28/24	8/26/24	$ 47,500.00			$ 4,322,500.00
5/31/24	NCCD No. 84 - Stop Work Order, Amphitheater Foundation	Closed	29	5/30/24	6/27/24	$ 47,300.00			$ 1,371,700.00
6/27/24	NCCD No. 85 - Type 2 Stone Foundations Structural (RFI#870 & #902)	Closed	176	3/25/24	9/16/24	$ 47,200.00			$ 8,307,200.00
7/1/24	CCD No. 86 - Montgomery St Roller Gate, Request for Add MP Verfication Pi	Closed	50	6/13/24	8/1/24	$ 47,400.00			$ 2,370,000.00
7/5/24	NCCD No. 87 - Reach D Ped Walkway Grades (RFI#906)	Closed	339	6/3/24	5/7/25	$ 50,500.00			$ 17,119,500.00
8/5/24	NCCD No. 88 - Reach K Sewers (RFI #965)	Closed	166	8/2/24	1/14/25	$ 50,200.00			$ 8,333,200.00
8/6/24	NCCD No. 89 - Differing Site Conditions, Reach G, Wick Drains	Closed	161	7/24/24	12/31/24	$ 50,000.00			$ 8,050,000.00
9/3/24	NCCD No. 90 - Rigid Inclusions Obstruction Response, Sub E-5.1-0012	Closed	37	8/20/24	10/2/24	$ 48,100.00			$ 1,779,700.00

Date of Notice Letter	Brief Description	Status	Estimated Days of Delay	Delay Start Date	Delay End Date	Estimated Extended General Conditions Cost ($ per day)	Extended Subconractor GC Costs	Estimated Direct Cost (L, E, M)	Total
9/4/24	o. 91 - Bulletin 6 Changes, E10th St Bridge (RFI#582) tolerances for ADA Pe	Closed	381	7/31/24	8/15/25	$ 51,800.00			$ 19,735,800.00
9/12/24	NCCD No. 92 - Bulletin 16, M&O Bulding Modifications	Closed	569	8/29/24	3/20/26	$ 53,800.00			$ 30,612,200.00
10/7/24	NCCD No. 93A - M&O #2 Sewer Connection	Closed	273	9/25/24	6/24/25	$ 52,400.00			$ 14,305,200.00
10/24/24	NCCD No. 93B - Walkway Grades at Reach G Basketball Courts	Closed	205	10/15/24	5/7/25	$ 52,100.00			$ 10,680,500.00
10/24/24	NCCD No. 94 - Delinquent Tree Substitution Request Responses	Closed	61	8/23/24	10/22/24	$ 49,300.00			$ 3,007,300.00
10/29/24	NCCD No. 95 - Grading Issues at Southern Tennis Court	Closed	198	6/3/24	12/17/24	$ 49,600.00			$ 9,820,800.00
10/29/24	NCCD No. 96 - Grading Issue at Amphitheater	Closed	339	6/3/24	5/7/25	$ 50,500.00			$ 17,119,500.00
10/29/24	NCCD No. 97 - Gradiing Issue at Passive Lawn Area	Closed	339	6/3/24	5/7/25	$ 50,500.00			$ 17,119,500.00
11/13/24	NCCD No. 98 - Security Gate Coating, RFI #997	Closed	58	9/18/24	11/14/24	$ 48,900.00			$ 2,836,200.00
11/21/24	NCCD No. 99 - Gradiing Issue at M-29	Closed	20	11/21/24	12/10/24	$ 51,500.00			$ 1,030,000.00
11/27/24	NCCD No. 100 - Bulletin #17, Issued 11/26/24	OPEN	490	11/27/24		$ 54,500.00			$ 26,705,000.00
11/27/24	NCCD No. 101 - E14h St, Proposed Flood Walll Utility Conflicts	OPEN	490	11/27/24		$ 54,500.00			$ 26,705,000.00
12/19/24	NCCD No. 102 - E14h St, Con Edison Facility Restrictions	OPEN	468	12/19/24		$ 54,600.00			$ 25,552,800.00
1/2/25	NCCD No. 103 - M&O Area 2 Building & Foundation Permit	Closed	100	1/2/25	4/11/25	$ 53,800.00			$ 5,380,000.00
1/3/25	NCCD No. 104 - M&O Area 1 Building & Foundation Permit	Closed	98	1/3/25	4/10/25	$ 52,700.00			$ 5,164,600.00
1/3/25	NCCD No. 105 - M&O Fence Shop Drawings	Closed	280	10/24/24	8/13/25	$ 52,600.00			$ 14,728,000.00
1/16/25	NCCD No. 106 - E14h St, Constructiion Access	Closed	64	1/6/25	3/10/25	$ 52,400.00			$ 3,353,600.00
2/10/25	NCCD No. 107 - Montgomery St CLF Shop Drawings	Closed	281	9/24/24	7/1/25	$ 52,300.00			$ 14,696,300.00
3/3/25	NCCD No. 108 - E10th St Type 2 Boulder Conflict	Closed	327	11/28/24	10/20/25	$ 53,600.00			$ 17,527,200.00
4/1/25	NCCD No. 109 - Bulletin 23 Tennis Building Relocation, Rev 1	Closed	133	3/25/25	8/4/25	$ 53,400.00			$ 7,102,200.00
4/15/25	NCCD No. 110 - Tennis Step Down Grade Issue (RFI #1121)	Closed	33	3/17/25	4/18/25	$ 52,900.00			$ 1,745,700.00
4/15/25	NCCD No. 111 - Bent 1 Grade Issues (RFI#1037, #1056)	Closed	254	11/14/24	7/25/25	$ 52,500.00			$ 13,335,000.00
5/21/25	Grade Issues at Various Pathways (Resulting from Response to RFI #1047) - C	Closed	99	5/7/25	8/13/25	$ 54,400.00			$ 5,385,600.00
5/30/25	No. 113 - M&O Area 2 Front Curb & Fence Details (RFI#1128 & Sub #32-31 1	Closed	148	3/19/25	8/13/25	$ 53,400.00			$ 7,903,200.00
6/30/25	NCCD No. 114 - Open RFI's at FDR NB Montgomery St On-Ramp	Closed	162	3/4/25	8/12/25	$ 53,400.00			$ 8,650,800.00
7/16/25	NCCD No. 115 - Delay to Curb & Asphalt Placement in CHP West, FM#27	Closed	574	1/26/24	8/21/25	$ 50,000.00			$ 28,700,000.00
8/29/25	NCCD No. 116 - Bulletin 22, Building Code Changes, RFI #1190	OPEN	407	2/17/25		$ 55,000.00			$ 22,385,000.00
9/8/25	NCD No. 117 - RFI#1207, Tennis Building Roof Hatch & Ladder Location	OPEN	205	9/8/25		$ 56,400.00			$ 11,562,000.00
9/22/25	NCCD No. 118- ESCR-8.01 C.1, MGP Non Haz Cont MGP Soils Overrun	OPEN	191	9/22/25		$ 56,500.00			$ 10,791,500.00
9/30/25	NCCD No. 119 - Project Bulletin #24 Delays	Closed	23	9/22/25	10/14/25	$ 57,300.00			$ 1,317,900.00
10/7/25	NCCD No. 120 - Project Bulletin #25 Delays	OPEN	191	9/10/25		$ 56,500.00			$ 10,791,500.00
10/7/25	NCCD No. 121 - Phase 2 Combi Wall Obstructions in 0% Locations	OPEN	191	9/10/25		$ 56,500.00			$ 10,791,500.00
10/8/25	NCCD No. 122 - E10th St Ramp Footing Utility Conflicts	Closed	93	10/6/25	1/6/26	$ 58,000.00			$ 5,394,000.00
10/22/25	NCCD No. 123 - CHP West Planting Delays due to PC Contract	OPEN	162	10/21/25		$ 56,300.00			$ 9,120,600.00
10/22/25	NCCD No. 124 - Gouverners Gardens Planting Schedule	OPEN	162	10/21/25		$ 56,300.00			$ 9,120,600.00
10/22/25	NCCD No. 125 - Reach C Lawn (Dog Park) Delay	OPEN	162	10/21/25		$ 56,300.00			$ 9,120,600.00
11/10/25	NCCD No. 126 - Reach H-I-J Combi-Wall Differing Site Conditions	OPEN	147	11/5/25		$ 56,000.00			$ 8,232,000.00
11/21/25	NCCD No. 127 - Houston St Retaining Wall Alignment	OPEN	131	10/21/25		$ 55,700.00			$ 7,296,700.00
11/21/25	NCCD No. 128 - Change In Building Code Requiring NFRC Windows, RFI#129	OPEN	131	10/21/25		$ 55,700.00			$ 7,296,700.00
12/2/25	NCCD No. 129 - RFI #1246, M&O 3 West Wall Footing & Oil-O-Static Conflict	OPEN	159	10/24/25		$ 56,200.00			$ 8,935,800.00
12/9/25	NCCD No. 130 - RFI #1253, Combi Pile Tie Pin	Closed	63	11/21/25	1/22/26	$ 56,830.00			$ 3,580,290.00
1/2/26	NCCD No. 131 - Houston St Micropiles, Rock Fissures	OPEN	89	1/2/26		$ 54,800.00			$ 4,877,200.00
1/21/26	NCCD No. 132 - Add Demo at Existing N Embayment	OPEN	76	1/15/26		$ 54,800.00			$ 4,164,800.00
1/23/26	NCCD No. 133 - Houston ST Existing Ramp, Extensive Repair SWO	OPEN	71	1/20/26		$ 54,800.00			$ 3,890,800.00
2/25/26	NCCD No. 134 - Tennis Building Arch Perforated Metal Panels	OPEN	237	8/7/25		$ 56,200.00			$ 13,319,400.00
2/26/26	NCCD No. 135 - Compost Yard Revised Scope of Work	OPEN	34	2/26/25		$ 54,800.00			$ 1,863,200.00
3/4/26	NCCD No. 136 - Soil Mitigation Sheets, RFI#1215	OPEN	28	3/4/26		$ 54,800.00			$ 1,534,400.00

Date of Notice Letter	Brief Description	Status	Estimated Days of Delay	Delay Start Date	Delay End Date	Estimated Extended General Conditions Cost ($ per day)	Extended Subconractor GC Costs	Estimated Direct Cost (L, E, M)	Total
3/4/26	NCCD No. 137 - Track Building Demo, Con Ed Scheduling Issues	CLOSED	50	2/5/26	3/26/26	$ 54,800.00			$ 2,740,000.00
3/9/26	CCD No. 138 - Added Elect Scope to M&O2, M&O3, T&F, & Tennis Bldg - OH	OPEN	23	3/9/26		$ 54,800.00			$ 1,260,400.00